COMPLETION REPORT

1	Name of work	:	Additional works to Construction of Shuttle Cock Ground in ward No.17 R R Nagar Constituency.
2	Sanctioned Estimate No. & Date	:	CE/RRN/TS NO.289/20-21 Date:-21.12.2020.
3	Head of Account	:	**(P-3588).**
4	Entrustment Order No. & Dated	:	EE(P)/RRN/WO No/09/2021-22 Date:-14.06.2021.
5	Name of the Contractor	:	**Sri.B.N.Girish (SKS INFRASTRUCTURES PVT LTD).**
6	Date of Commencement	:	14.06.2021
	a) Time stipulated for completion of work (Days)	:	**180 days**
	b) Date of Completion	:	**10.12.2021**
	c) Delay in Execution of Work (Days)	:	--
7	Measurement recorded in	:	MB No 143 Page No.from 14223 to 14242/2
8	Check measurement of the A.E.E. on.....	:	MB No 143 Page No.from 14223 to 14242/2
9	Name of the Official in charge of the work.	:	Sri.Dinesh kumar.B.K.
	a) Asst. Engineer	:	Sri.Dinesh kumar.B.K.
	b) Asst. Exe. Engineer	:	Sri.Dinesh kumar.B.K.

Sanctioned Sub estimated amount(Rs.)	Amount claims as per actually vide as per bills(Rs.)	Difference	
		Excess	Savings
600.00Lakhs/-	**1st & Final Bill Rs:-5,50,56,200/-**	_	-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(P)
BBMP.

Assistant Executive Engineer.(Project)
Bhruth Bangaluru Mahanagara Palike

Executive Engineer(Project)
Bhruth Bangaluru Mahanagara Palike
Rajarajeshwari Nagar Zone

Scanned by TapScanner